

# SASE3 instruments – status and plans

European XFEL Users' Meeting 2018


Serguei Molodtsov

European XFEL, Scientific Director



## Overview

- Undulator systems
- Optics and diagnostics
- Experimental hutches
- Optical lasers
- Detectors
- Sample environment
- Scientific instruments





SASE System without



With enclosure




All gaps closed to 10 mm

- Hardware installed & aligned
- Control system & remote controls operational
- Air conditioning commissioned & operational
- All gaps can be closed to 10 mm
- System is fully operational
- Final system tests were done

**SASE3 undulator is fully operational since the end of March 2017**

## Implementation of circular polarization in 2020, cooperation with SwissFEL



- Boundary condition of the design considered was minimum invasiveness to the SwissFEL/PSI undulator layout with the main goal to decrease implementation costs.
- Afterburner sections length (2 m) and the precise mechanics were selected to be the same in both cases for the European XFEL afterburners and the undulator of SwissFEL/PSI.
- Solution presented allows using intersections, phase shifters, and quadrupole movers already used at the European XFEL.


## Optics & vacuum components installation summary SASE3

- All components are delivered and installed.
- Racks & cables: Most essential cables for first commissioning are in place.
- Vacuum system is complete and closed.
- Controls: Vacuum complete and in operation. Motion control under local testing and Karabo projects are being set up.
- Optics: Two offset mirrors and optics for soft-X-ray monochromator (2 pre-mirrors, 1 short grating, 1 long grating blank) are installed.
- **First lasing is expected in the beginning of February.** Commissioning of beam transport in XTD10 will start on February 14.

# Current view of SASE3, XTD10 tunnel



# Vacuum Control System (PLC/Karabo)



## Diagnosics installation summary SASE3

### ■ Systems:

FILT, IMGTR, KMONO, IMGSR, XGM, DP (PES related differential pumping), PES, IMGFEL, MCP-detector, IMGPIII, IMGPII90, IMGPII45, 2 x IMGES, 3 x IMGPI

### ■ Mechanics / UHV chambers

■ All supports installed and surveyed

■ All vacuum chambers installed and connected to beamline vacuum

### ■ Gas supply system installed, tested, flushed; operational for XGM





### ■ All electronics and cabling installation completed (except PES)

### ■ Technical commissioning without beam

■ Completed for XGM, DP, Imagers. Ongoing for MCP, KMONO







■ not started for PES (on locally controlled vacuum operation)

# SASE3 photon diagnostics





# SASE3 photon diagnostics: imagers






## **SASE3: Status of the civil construction**

- **Laser hutches: Done.**
- **Experimental hutches: Done.**
- **Control and rack hutches: Done.**

## SASE3: Status of the technical infrastructure installation



- **AC / Cooling:** AC devices are in place and are being prepared for commissioning. Will provide clean air from middle of March 2018.
- **Electrical inst.:** Cable trays done, power cabinets in place, being hooked up. Should be ready by mid of March.
- **Sanitary:** Working, not critical.
- **Gases:** Preparing for final acceptance tests.
- **Fire safety:** 95% done.

## SASE3: Status of the cabling / PLC planning

- **IT cabling:** Done, final acceptance test planned for the middle of Feb. IT connectivity available mid of March.
- **PLC modules production:** ca. 80% produced & tested. Remaining modules produced until March.
- **Phase II cabling (motors, sensors...):** All cabling done in April 2018.
- **Scope of planning & work:** 160+ PLC modules + 3200+ associated cables (not counting power or IT)!
- **Start of electronics and cabling commissioning:** April 2018






## SASE3: 2018 schedule

- **First Lasing in February 2018, beam brought up to the end of photon tunnels**
- **Major infrastructure works will finish in March/April**
- **Day 1 instrument installation starting in full swing in March/April**
- **Commissioning of instrument controls & electronics without beam in May/June/July**
- **Instrument commissioning with beam in August/September**
- **Very first trial experiments in October**
- **Potential first scheduled users in middle of November**



# PP-laser installation schedule


## ■ General PP-laser installation schedule:

-  **Task 1:** Laser tables and infrastructure in PP and ILH-hutches
-  **Task 2:** Components + commissioning in PP and ILH-hutches
-  **Task 3:** Beam to experiment


## ■ Challenges:

- Parallel installation at SASE 2 and 3
- Simultaneous operation at SASE 1

## ■ SASE-specific schedules:




# DSSC MiniSDD1 Mpix Detector




Vacuum Vessel



Cooling Block



Processed DEPFET Wafer



Electronics/Power

Courtesy DSSC Collaboration




MPOD Crates with 29-m long Cables & Strain Relief

Cables connected to Patch Panels mounted to the Support Frame

Patch-Panel Flex Cables connected to Patch Panels

Provided by pnSensor GmbH

Measured DEPFET Characteristics



Provided by pnSensor GmbH

- Project started one year later
- Production of detector components almost completed
- Front-end electronics produced and successfully tested
- Collaboration is focused on integrating, calibrating and commissioning of the first full size 1 Mpix camera based on MiniSDD sensors, to be ready in Q3 2018
- Full specs DEPFET based camera will follow in January 2020

## FastCCD


Detector arrived at XFEL  
 Beamline integration at SCS  
 is in progress  
 Calibration is in progress  
 Ready for installation at  
 experiment May 2018

## pnCCD

Detector for soft- and hard X-  
 ray imaging experiments.  
 Procurement and testing of  
 first components started.  
 Detector available in autumn  
 2018.


Primary experiments  
 SQS and SCS

## pnCCD



Energy Range  
 0.03 – 25 keV  
 Pixel Size 75 x 75  $\mu\text{m}^2$   
 1024 x 1024 Pixels<sup>2</sup>  
 Dynamic Range  
 6000 ph@1.keV  
 Frame Rate  
 up to 150 Hz  
 Noise  
 6 e<sup>-</sup> at high gain


## FastCCD




Energy Range  
 0.25 – 6 keV  
 Pixel Size 30 x 30  $\mu\text{m}^2$   
 1920 x 960 Pixels<sup>2</sup>  
 Dynamic Range  
 Approx. 350 ph@1 keV  
 Frame Rate  
 up to 200 Hz  
 Noise  
 25 e<sup>-</sup> at high gain




# Fast solid sample scanner



# DC electromagnet environment



# Final Layout of SQS Scientific Instrument



# Layout of SQS for DAY-1 Operation

KB Optics: - interim solution  
- non bendable

→ 1 interaction point

→ exchange of chambers

**Atomic-like Quantum Systems**  
atoms & molecules  
Detection: electrons, ions, photons

**AQS**

Beam Dump

**KB Optics**

**NQS**

Gas Monitor Detector

Alignment Laser

Beam Position Monitor


**REMI**

**Reaction Microscope**  
Molecules, Detection: electrons, ions  
Angle- and energy-resolved  
electron and ion spectra in coincidence


**Nano-size Quantum Systems**  
Cluster, Nano-particles, bio-molecules  
Detection: electrons, ions, photons



European XFEL




# AQS assembly & test




## AQS: Atomic-like Quantum Systems

- 6 x eTOFs High energy resolution  
Non-dipole studies
- 1 x VMI Angular distribution  
e / ion – coincidences
- 1 x MBES e / e – coincidences
- 1 1D Imaging XUV spectrometer


## Vacuum vessel ( $< 10^{-10}$ mbar)




eTOF:  $E/\Delta E > 10\ 000$




## VMI $E \leq 1$ keV, $E/\Delta E=100$




## Precision alignment base (1 $\mu$ m)



## SQS Installation schedule



# Spectroscopy and Coherent scattering (SCS) scientific instrument Configuration at start of operation




## SCS instrument timeline and status

- May 2017 - Instrument components stored in experiment hall, local testing of FFT station and pre-installations
- Dec. 2017 - KB mirror system stored at FMB Oxford
- Jan 2018 – superpolished JTEC mirrors delivered, inspection in metrology labs.
- March 2018 - Start of sensitive component installation
- May/June 2018 Day-one components installed and FastCCD integrated. Controls and DAQ to continue
- August 2018 commissioning start



# SCS 2<sup>nd</sup> baseline instrument (2019): XRD experiment station

- UHV, 10<sup>-9</sup> mbar
- in-vacuum diffractometer, 2 degrees of motion
- sample stage: 6 degrees of motion
- cryogenic conditions




- Time-resolved spectroscopy:**
- X-ray absorption spectroscopy (XAS)
  - Resonant inelastic x-ray scattering (RIXS)
  - Reflectivity / X-ray resonant diffraction (XRD)



## SCS Early User Workshop

### 21-22 February 2018


### Schenefeld campus



magnetic order.




magnetic correlations.





## SCS and hRIXS user consortium: Heisenberg RIXS setup



### hRIXS working group (on behalf of the consortium):

G. Ghiringhelli, A. Scherz, J. Schlappa, J.T. Delitz, T. Laarmann, S. Techert, S. Huotari, F. Senf, A. Pietzsch, S. Neppel and A. Föhlisch



### Spectrometer:

Tender awarded (Bestec GmbH); delivery April 2019


### Detector:



Multi-hit compatible delay-line anode contributed by Finnish partner consortium



# Chemistry Endstation



- ❑ Flexible multipurpose UHV chamber
- ❑ Optimized for liquid jets and gas phase targets
- ❑ Up to for selectable hRIXS scattering angles (fixed)
- ❑ Vacuum protection: diff. pumping (to beamline) and filters (to hRIXS)
- ❑ Collinear laser in-coupling

Tender awarded (Bestec GmbH)  
 Delivery scheduled for December 2018




# TR-PES beamline at SASE3

European XFEL

TR-PES beamline at SASE3

## SASE3 hardware required for 3<sup>rd</sup> port





**Goal:**  
flexible spot size  
30–100  $\mu\text{m}$  (hor)  
100  $\mu\text{m}$  (ver)

# Experimental stations

Spin-filtering ToF momentum microscopy  
(Univ. Mainz, G. Schönhense *et al.*)



Dual angle-resolving ToF photoelectron spectroscopy  
(Univ. Hamburg, W. Wurth *et al.*)



GEFÖRDERT VOM  
 Bundesministerium für Bildung und Forschung

© Lukas Wenthaus


# ToF momentum microscopy



Medjanik *et al.*,  
 Nat. Mater. **16**, 615 (2017)

$$\Delta k_{\parallel}^{\text{acc}} = 4 \text{ \AA}^{-1} @ E_{\text{kin}} = 1 \text{ keV}$$

$$\curvearrow \frac{\Delta\Omega}{2\pi} = 8 \times 10^{-3}$$



Mo (110)  
 T = 30 K  
 hν = 447 ··· 574 eV  
 Beamline P04, PETRA III (Hamburg)

## Bad Honnef Physics School on Physics with Free Electron Lasers



supported by [the Wilhelm and Else Heraeus - Foundation](#)

**23 - 28 September, 2018, Physikzentrum Bad Honnef, Germany**



On behalf of  
SQS - M. Meyer (Group Leader)  
SCS - A. Scherz (Group Leader)  
hRIXS - A. Föhlisch (Speaker)  
TR-PES - K. Rossnagel (Speaker)