






XFEL SCS infrastructure status




- Hutch construction plan completed 03/15 with PSPO, WTM, DERU
- Hutch infrastructure planning completed in 09/15 with PSPO, PI



XFEL SCS ASSEMBLY AREA AT HERA-SOUTH







SCS commissioning and first experiments

TESTING AND PREPARATION FOR INSTALLATION



PRODUCTION/TESTING


SCS ASSEMBLY LAB @ HERA - SOUTH



Cables for test in lab


- CIE ePlan
- AE Beckhoff
- CAS Karabo





INSTALLATION PHASE





Cables

PATCH PANEL

CABLES TO BE ROUTED DURING INSTALLATION


1

SCS RACK ROOM



SCS BEAMLINE: KB mirror system






SCS KB mirrors




- Contract awarded to FMB/Oxford, kick-off meeting 04/2015
- Concept design review 06/2015: substrate shapes, bender, vessel, stand, vacuum
- Final Design review in 12/2015
- Delivery of vessel and stand 12/2016
- Optics ready for installation mid/2017





SCS BEAMLINE: LASER IN-COUPLING






Technical design July-Oct. 2015 Procurement 12/2015

Flexible Design


- 4 mirrors for wide wavelength range
- Large mirrors for high energy pulses
- External x, y and z translation on stable translator
- Internal θ, Φ (piezo motors)
- On-axis and off-axis geometry






Alignment laser for SCS and SASE3









Student assistant (Internship)

Technical design July-Oct. 2015 Procurement 12/2015

(Batchelor thesis)

Assembly 03/2016 Test done 05/2016









FFT endstation and sample environment (WP79)








Instrument – Sample environment


- Sample manipulation
- Load Lock
- Magnet
- Detector interface
- THz in-coupling
- Technical specifications for positioning mechanics
- Vibration and vacuum
- Diagnostics stage



XFEL FastCCD Detector Integration with WP75









FastCCD Plan	
Discussion SCS requirements	February 2015
Final SCS concept	May 2015
Start Production	June 2015
Delivery	October 2015
Integration at XFEL and End-to-End Test	middle November 2015
Calibration Measurements with PHOEBE	end November/beginning December 2015
Multi-Energy Calibration with PANTER	December 2015
Preparation of Calibration Data and Injection into CALDB	January 2016
Calibrated and Ready for Installation at Experiment	end January 2016

INSTALLATION PLAN







- ▶ PHASE 1 Beamline
- > PHASE 2 INSTRUMENT

What's in the box? Commissioning and early user program in 2017



COMMISSIONING (March 2017)

17.5GeV, >1000 eV,

- Working points (photon energy) for early user program commissioned
 - Commissioning of Beam transport and soft x-ray monochromator (with WP73 and WP85)
 - Commissioning of beam properties and beam focus
 - Commissioning Optical laser delivery (with WP78)


EARLY USER PROGRAM – FIRST EXPERIMENTS(Q4 / 2017)

17.5GeV, >1000 eV, FastCCD, SASE3 Optical Laser

- Coherent diffraction imaging, single-shot imaging on fixed targets
- Time-resolved X-ray resonant spectroscopy of transient states
- Time-resolved coherent scattering with limitation in photon energy range, spatial and time resolution





XFEL Parameters for first commissioning (SASE3)



Electron energy	17.5 GeV
Photon energy	> 1 keV
Repetition rate	100 kHz (=1/45 of full power)
Max. number pulses per train	60
Undulator K-value	3.9
Undulator Gap	>=10 mm
Pulse energy	2 mJ (slightly oversaturated)
Divergence	11 urad
Pulse duration	43 fs (0.5nC)

Electron energy working points and SASE3 Photon energies







Instrument upgrades in 2018



UPGRADES / COMMISSIONING

(WILL BE ALSO DRIVEN BY THE EARLY USER REQUIREMENTS)

- Photon energies < 1000 eV, gap scan for spectroscopy</p>
- DSSC detector (Q1/2018)
- XRD or user instrument (Q2/2018)
- hRIXS instrument (Q3-4/2018)

SCS WORKSHOP ON

Preparation of Commissioning and early user program (EUP)

September 19-20th, 2016 (Schenefeld)

Program will be announced in April 2016

- Commissioning goals for EUP
- Inform on the instrumentation status and early user requirements for 2017/2018
- Prepare early users for the first call for proposals




hRIXS integration at SCS




Progress of the user-consortium Heisenberg RIXS project for Resonant Inelastic X-ray Scattering:

- Optical design has been finalized (Y. Peng and G. Ghiringhelli, Politecnico di Milano, Italy):
 - VLS spherical grating design
 - initially two gratings for medium- and highenergy resolution (optimized for 300-1800 eV).
- The high-precision floor for spectrometer rotation has been installed in 2015:
 - It has an average height variation of 54 μ m/m² and a planarity better than 250 μ m over the total area of 37 m².
- The construction of the mechanical design and sample environment are in progress.




Total energy picture





Ghiringhelli et al., Rev. Sci. Instrum. 77, 113108 (2006)




XFEL SCS High quality floor













SCS Precision Floor


- Installation started in March.
- Floor still not fully within specifications because of flood
- Work finished in 10/2015






SCS commissioning and first experiments

SCS/SQS-2 experiment hutch User port







XFEL SCS team and 2016 build-up





Robert Carley
SCS Instrument Scientist







Jan Torben Delitz
SCS Instrument Engineer

Manuel Izquierdo SCS Instrument Scientist





Loic Le Guyader

Peter Paul Ewald fellowship

VolkswagenStiftung

Komal Khandelwal SCS Student assistant





Justine Schlappa SCS Instrument Scientist

Alexander Sorin SCS Student assistant





Alexander Yaroslavtsev SCS Staff Scientist



SCS Staff ramp up